

**AGENDA**  
**SPECIAL MEETING**  
**WATERFORD SCHOOL BUILDING COMMITTEE**  
WATERFORD, CONNECTICUT

DATE: Wednesday July 24, 2013  
PLACE: Board of Education Offices, Conference Room B  
TIME: 5:30 p.m.

- I. ESTABLISHMENT OF QUORUM AND CALL TO ORDER
- II. RECOGNITION OF VISITORS/PUBLIC COMMENT
- III. CORRESPONDENCE/INFORMATIONAL ITEMS
- IV. SUPERINTENDENT'S REPORT
- V. OLD BUSINESS
- VI. NEW BUSINESS
- VII. CONSENT AGENDA--WATERFORD HIGH SCHOOL CHANGE ORDERS:

Items to be Approved / Reviewed Total in Bold \$236,877.76.00  
New Building Addition Items Subtotal in Bold \$38,618.46:

- 1. APG proposal, in the amount of \$5,391.10, to add locking functionality to Door H258 (on the Auditorium side of the bridge), to allow for the new building to be locked during night events in the Auditorium/Fieldhouse, per RFI#856. This work includes supplying and installing new panic bar devices and cylinders for the doors.
- 2. HHS proposal, in the amount of \$33,227.36 (reduced from \$35,067.49), to separate the two chilled water system returns, providing a dedicated return line for each tank (45-degree and 55-degree), per JCJ PR#64 and CES MEP Bulletin #20.
  - a. Conn Acoustics to remove and replace the ceiling on T&M.

Field Items Subtotal in Bold \$7,200.00:

- 3. Ducci/Gagnon contingency pricing of \$7,200.00, to mobilize and move a special rock drilling rig to complete the installation of the Baseball Field light pole foundations. There was no rock contingency in the original contract. Three pieces of equipment need to be moved, but Waterford will only be charged for the mobilization of one piece that Gagnon cannot move themselves.
  - a. Mob/Demob: \$1,200.00
  - b. Rock Drilling: \$6,000.00/day

Site Items Subtotal in Bold \$31,329.00:

- 4. Shepard COR#17, in the amount of \$9,130.00, to cut the lower rails from the site handrails, grind and field galvanize, per JCJ Proposal Request #59.
- 5. Ducci PCO#134, in the amount of \$22,199.00, to refeed the existing to remain site lighting that was either not shown on the plans or not shown to be refeed, per RFI#877 and #877A.

Auditorium & Stage/Lobby Items Subtotal in Bold \$9,086.70:

- 6. RFI#397A to provide a card reader at the Auditorium Lobby entrance to allow students to access the Auditorium and Fieldhouse building using their ID Cards, which will allow the WHS to keep the doors locked during the day.
  - a. APG Proposal dated 4/8/2013, in the amount of \$3,483.70, to supply and install new electrified door hardware for door C102A to allow it to work with a card

reader, per RFI#397A. The installed Corbin Russwin exit device cannot be modified to be electrified, a new electrified device will have to be supplied and installed.

- b. Ducci PCO#128, in the amount of \$5,603.00, to provide the electrical requirements for the card reader and the electrified door hardware, and provide the card reader and integration into the building access controls.
- c. Total Change: \$9,086.70

Music Room & Aux Gym Items **Subtotal in Bold \$101,607.85:**

- 7. William B. Meyer proposal, in the amount of \$4,502.50, for the additional moving costs for work completed above the original Purchase Order.
- 8. The following is the pricing break down for the Auxiliary Gym floor, due to the issues with the spec'd slab thickness and existing slab moisture, please note that the wood floor installation time will be longer than the poured floor. This will make the gym unavailable for the opening of school.
  - a. M. Frank Higgins proposal dated 7/1/13:
    - I. Scrape residue from the existing floor, shot blast the concrete, grind the concrete in some areas and install a Koester VAP I 2000 moisture mitigation system, in the amount of \$27,345.00.
    - II. Furnish and install self-leveling to bring the substrate to acceptable tolerances for the wood floor, in the amount of \$18,745.00.
    - III. Install a new wood athletic flooring system with a \$2,500.00 logo allowance, in the amount of \$104,750.00.
    - IV. Credit for the fluid-applied athletic flooring (per spec), in the amount of (\$61,500.00).
    - V. Secondino budget price, in the credited amount of (\$15,800.00), to delete the concrete slab infill (per spec).
    - VI. Total change: \$82,474.00
- 9. APG proposal, in the amount of \$3,929.35, to supply and install white break metal to connect the drop ceiling to the horizontal mullions at the Area E Storefront Entrance, and change the top row of glass to spandrel glass, per RFI#900.
- 10. Professional Painting proposal, in the amount of \$12,360.00, to clean and prepare the Auxiliary Gym ceiling for paint, and paint the exposed ceiling and basketball backstop supports.
  - a. Professional Painting credit, in the amount of (\$1,658.00), to delete the painting of the operable partition in the Auxiliary Gym.
  - b. Total net change: \$10,702.00
  - c. See Item #11 for the Maintenance Building paint credit.

Maintenance Building **Subtotal in Bold \$49,035.75:**

- 11. Professional Painting credit proposal, in the amount of (\$38,200.00), to delete the painting of the Maintenance Building from the scope of work, per the Owner's request. This credit is revised from (\$44,000.00), to include the painting of the IT Departments Rooms (J106, J116, & J117).
- 12. Secondino/Deedy proposal, in the amount of \$10,560.00, to supply and install a 8" x 4" MJ DI tee and 4" valve with mega lugs, 8" MJ DI solid sleeves with mega lugs, and 4" DI pipe for sprinkler system installation, per the Phase 3 drawings.
- 13. Ducci PCO#133, in the amount of \$51,575.00, for the additional work required to provide full power in the Maintenance Building. This price is the delta between the additional work required in the Maintenance Building and the deleting of the labor to replace the Area A & B panels. The additional work includes (3) added feeders, (2) panelboards, (4) transformers, and (6) disconnects, per RFI#852A.
  - a. This price assumes the relocation of the generator to the east side of the Maintenance Building. If the generator is not relocated, there will be an added cost due the previously relocated ATS and MDP.
- 14. APG proposal, in the amount of \$25,100.75 (reduced from \$36,716.36), to make modifications to the Maintenance Building storefront in order to reuse the aluminum

doors from under the bridge, in lieu of hollow metal doors and frames, per RFI#893. This price also includes changing from glass panels to alucabond (per the submittal review) and the additional alucabond panels (interior and exterior) requested in all the areas with brick infills below the existing windows. These infills are built into the existing window frames, so when the windows are demo'd, the brick will have to come out as well. These panels have already been ordered to avoid delaying the schedule.

**VIII. WATERFORD HIGH SCHOOL**  
**Architect's Report Waterford High School: JCJ Architecture**  
**Construction Manager's Report Waterford High School: O&G**

**Pending Items:**

Practice field layout - ongoing  
WHS sign(s) on building - ongoing  
Diving board and pool scoreboard – investigating  
Tennis Court Lighting  
Remove White Pines (Rope Ferry Road) to add visibility  
Removal of White Pines by the Tennis Court  
Emergency Radio System (per 10/16/12 meeting)  
Additional Technology Requests (new item)  
Stair #9—Auditorium Balcony Outside Stairs (added 11/20/12)  
Signage for Miner Lane (added 3/19/13)

**IX. BILL LIST—SEE ATTACHED**

**X. ADJOURNMENT**

**IX. Bill List July 24, 2013**

<b>Project #152-</b>	<b>School</b>	<b>Stage</b>	<b>Vendor</b>	<b>Description</b>	<b>Invoice #</b>	<b>Amount</b>
n/a	WHS	n/a	A Royal Flush, Inc.	Hand Sanitizer	C-460901	\$616.58
n/a	WHS	n/a	CL & P	Utilities	51060116092	\$306.18
n/a	WHS	n/a	Contrax	FF&E	78565	\$6,600.00
n/a	WHS	n/a	Contrax	FF&E	78567	\$48,000.00
n/a	WHS	n/a	CorBuilt LLC	Professional Services	825580	\$630.00
n/a	WHS	n/a	Cynthia M. Kaplan	Professional Services	62013.167	\$1,200.00
n/a	WHS	n/a	Cynthia M. Kaplan	Professional Services	52013.163	\$520.00
n/a	WHS	n/a	Eagle Leasing	Storage	RI532472	\$75.00
n/a	WHS	n/a	Eagle Leasing	Storage	RI533096	\$70.00
n/a	WHS	n/a	Eagle Leasing	Storage	RI529324	\$70.00
n/a	WHS	n/a	Insalco	Refrigerator	3546	\$3,519.68
n/a	WHS	n/a	Logical Choice Tech	Technology	P-960406B	\$9,506.00
n/a	WHS	n/a	Logical Choice Tech	Technology	P-960423B	\$5,620.00
n/a	WHS	n/a	Mystic Air Quality	Professional Services	34616	\$52,680.00
n/a	WHS	n/a	Red Thread	FF&E	354136	\$14,171.00
n/a	WHS	n/a	Robert H. Lord	FF&E	100023	\$1,000.00
n/a	WHS	n/a	Robert H. Lord	FF&E	100064	\$1,551.12
n/a	WHS	n/a	Vanasse Hangen Brustlin	Professional Services	166705	\$2,012.81
n/a	WHS	n/a	Vanasse Hangen Brustlin	Professional Services	166090	\$2,017.58
n/a	WHS	n/a	VanZelm	Professional Services	38636	\$13,031.64
n/a	WHS	n/a	William B. Meyer, Inc.	Professional Services	COM-1597-2/9	\$1,380.00
n/a	WHS	n/a	William B. Meyer, Inc.	Professional Services	COM-1597-2/10	\$825.00
n/a	WHS	n/a	William B. Meyer, Inc.	Professional Services	COM-1597-2/11	\$2,297.50
n/a	WHS	n/a	Rexel	Electrical Materials	S105098235.001	238.91.
n/a	WHS	n/a	Jan Electronic	Electrical Materials	71659	\$833.82
n/a	WHS	n/a	Major Electric Supply	New A/C	S4495464.001	\$96.33
n/a	OSW	n/a	Kobyluck Construction Co.	Construction	00022	\$17,990.02
n/a	WHS	n/a	Singer Equipment	Kitchen Equipment	8	\$14,492.92
n/a	WHS	n/a	A. Secondino & Son, Inc.	General Trades	00022	\$38,345.32
n/a	WHS	n/a	H.H.S. Mechanical	Fire Protection	00028	\$33,757.68
n/a	WHS	n/a	Standard Demolition	Asbestos Abate & Demo	00007	\$369,717.20
n/a	WHS	n/a	CJ Fucci Construction	Construction Mgmt.	00021	\$263,036.47
n/a	WHS	n/a	Advanced Performance	Entrances and Storefronts	00021	\$38,966.72
n/a	WHS	n/a	Ducci Electrical	Electrical	00026	\$40,428.54
n/a	WHS	n/a	Joe Capasso Mason Ent.	Masonry	00019	\$45,165.27
n/a	WHS	n/a	M. Frank Higgins & Co.	Flooring	00019	\$11,923.27